

22102429-9

CONTRACTOR'S APPLICATION AND CERTIFICATE FOR PAYMENT

Project:
SBSC Contract #2210249
SBSC Project #3226

Request No:
Pay Application Date:
For Period Ending:

Nine - Final
4/7/2022
3/31/2022

FINAL

Sarasota High School Track and Field Renovation
2155 Bahia Vista Street
Sarasota, FL 34237

To Owner:
School Board of Sarasota County
1960 Landings Boulevard
Sarasota, FL 34231

From Construction Manager:

Jon F. Swift, Inc.
2221 8th Street
Sarasota, FL 34240

1. ORIGINAL CONTRACT SUM	\$ 1,662,825.00
2. NET CHANGE BY CHANGE ORDERS (1-30)	\$ 239,300.46
3. CONTRACT SUM TO DATE (1. +/- 2.)	\$ 1,902,125.46
4. TOTAL COMPLETED AND STORED TO DATE	\$ 1,902,125.46
5. RETAINAGE:	\$ -
6. TOTAL EARNED LESS RETAINAGE (4. - 5.)	\$ 1,902,125.46
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 1,791,498.18

8. CURRENT PAYMENT DUE (6. - 7.) \$ **110,627.28**

9. BALANCE TO FINISH INCL. RETAINAGE (3. - 6.) \$ -

CERTIFICATION BY THE CONTRACTOR: The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the contract documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Jon F. Swift, Inc.

Justin Williams


Digitally signed by Justin Williams
DN: C=US,
E=Justin@jonfswiftinc.com, O=Jon F
Swift Inc., CN=Justin Williams
Date: 2022.04.07 13:27:34-04'00'

BY: _____ 4/7/2022
Justin Williams, Vice President Date

Personally Known

Subscribed and sworn to before me this 7
day of April, 20 22

STATE OF FLORIDA
COUNTY OF **Sarasota**



Notary Public: _____
My Commission Expires: **January 25, 2025**

REVIEWED AND RECOMMENDED FOR PAYMENT

BJ Grant

Digitally signed by BJ Grant
Date: 2022.04.18 07:48:17 -04'00'

By: _____
Owner's Representative: William Grant, SCSB Facilities Manager

A	B	C	D	E	F	G	H	I	J	K	L	M	N	
OLD COST CODE	DESCRIPTION OF WORK	Final CO	Contingency 02-Track Color to Red											
DIV 1	GENERAL REQUIREMENTS		Admin 06 - Draw 07	CHANGE ORDERS	NOTES	REVISED SCHEDULED VALUE (C+D)	WORK COMPLETED FROM PREVIOUS APPLICATION	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE (G+H+I)	% COMPLETE	BALANCE TO FINISH (F-J)	% RETAINAGE HELD	TOTAL RETAINAGE HELD
010640	DB Civil Engineer			0.00		40,200.00	37,800.00	2,400.00		40,200.00	100%	0.00	0%	0.00
010660	DB Geotech Engineering			2800.00		2,800.00	2,800.00			2,800.00	100%	0.00	0%	0.00
010680	DB Structural Engineer			850.00		850.00	850.00			850.00	100%	0.00	0%	0.00
010740	DB Electrical Engineer			(4135.00)		865.00	865.00			865.00	100%	0.00	0%	0.00
010780	DB Athletic Consultant			0.00		15,500.00	15,500.00			15,500.00	100%	0.00	0%	0.00
011200	Project Manager	3,130.00		11130.00		41,160.00	37,800.00	3,360.00		41,160.00	100%	0.00	0%	0.00
011210	Proj Manager Vehicle	(75.00)		225.00		940.00	860.00	80.00		940.00	100%	0.00	0%	0.00
011220	Project Manager - Fuel	(98.06)		281.94		816.94	816.94			816.94	100%	0.00	0%	0.00
011500	Superintendent	4,150.00		(5270.00)		68,425.00	63,665.00	4,760.00		68,425.00	100%	0.00	0%	0.00
011510	Superintendent Vehicle	(882.50)		(1182.50)		982.50	902.50	80.00		982.50	100%	0.00	0%	0.00
011520	Superintendent - Fuel	(1,446.32)		(1646.32)		1,058.68	1,025.67	33.01		1,058.68	100%	0.00	0%	0.00
011800	Project Coordinator	960.00		1,600.00		15,120.00	13,200.00	1,920.00		15,120.00	100%	0.00	0%	0.00
011950	Project Accountant			0.00		3,915.00	3,915.00			3,915.00	100%	0.00	0%	0.00
012110	Precon Video/Pictures	(204.99)		500.00		845.01	751.12	93.89		845.01	100%	0.00	0%	0.00
012150	Plan Cost			(164.48)		35.52	35.52			35.52	100%	0.00	0%	0.00
012360	Misc Materials	86.48		1086.48		1,086.48	755.33	331.15		1,086.48	100%	0.00	0%	0.00
012500	As-Builts/Record Dwgs			(1600.00)		0.00	0.00			0.00	0%	0.00	0%	0.00
013000	Safety Consultant			(281.25)		343.75	343.75			343.75	100%	0.00	0%	0.00
013100	Personal Protect Equip	(381.04)		(381.04)		118.96	118.96			118.96	100%	0.00	0%	0.00
013150	Fire Extinguishers	(150.00)		(150.00)		0.00	0.00			0.00	0%	0.00	0%	0.00
015000	Job Office Trailer	(750.00)		0.00		0.00	0.00			0.00	0%	0.00	0%	0.00
015020	Job Office Furniture			0.00		0.00	0.00			0.00	0%	0.00	0%	0.00
015040	Job Office Supplies			0.00		0.00	0.00			0.00	0%	0.00	0%	0.00
015700	Proj. Mgmt. Software	(575.15)		4865.00		4,865.00	4,865.00			4,865.00	100%	0.00	0%	0.00
016100	Temp Svc - Internet			132.77		432.77	387.67	45.10		432.77	100%	0.00	0%	0.00
016500	Temporary Fence			0.00		0.00	0.00			0.00	0%	0.00	0%	0.00
016100	Housekeeping Labor	(1,428.00)		(2000.00)		0.00	0.00			0.00	0%	0.00	0%	0.00
016150	Housekeeping Materials	(600.00)		(600.00)		0.00	0.00			0.00	0%	0.00	0%	0.00
016160	Dumsters	388.93		(4457.68)		1,542.32	1,093.92	448.40		1,542.32	100%	0.00	0%	0.00
016250	Temporary Toilets	(1,500.00)		(1500.00)		0.00	0.00			0.00	0%	0.00	0%	0.00
016300	Temporary Labor	(1,228.29)		(1228.29)		1,371.71	1,371.71			1,371.71	100%	0.00	0%	0.00
016350	Ice and Cups	(238.61)		(238.61)		11.39	11.39			11.39	100%	0.00	0%	0.00
016500	Temp Fence			707.92		707.92	707.92			707.92	100%	0.00	0%	0.00
016700	Final Cleaning			1,170.00		1,170.00	1,170.00			1,170.00	100%	0.00	0%	0.00
017100	Expendable Hand Tool	(750.00)		(750.00)		0.00	0.00			0.00	0%	0.00	0%	0.00
017350	Survey	(1,022.50)		3850.00		19,330.00	19,330.00			19,330.00	100%	0.00	0%	0.00
018000	Insurance (Gen Liability)			3060.00		23,014.00	23,014.00			23,014.00	100%	0.00	0%	0.00
018100	Payment/Perform Bonds			(8286.00)		11,668.00	11,668.00			11,668.00	100%	0.00	0%	0.00
DIV 2	EXISTING CONDITIONS													
023210	Materials Testing			(6531.00)		869.00	869.00			869.00	100%	0.00	0%	0.00
024100	Demolition			1,250.00		1,250.00	1,250.00			1,250.00	100%	0.00	0%	0.00
DIV 3	CONCRETE					0.00	0.00			0.00	0%	0.00	0%	0.00
030000	Cast-in-Place Concrete			(33190.00)										
DIV 5	METALS													
051200	Game Clock Columns			228.82		2,878.82	2,878.82			2,878.82	100%	0.00	0%	0.00
DIV 11	EQUIPMENT													
116600	Track Mats/Groomer	1,449.00		391.60		4,824.60	3,375.60	1,449.00		4,824.60	100%	0.00	0%	0.00
DIV 22	PLUMBING													

Sarasota High School Track and Field Renovation
SCHOOL BOARD OF SARASOTA COUNTY
APPLICATION AND CERTIFICATION FOR PAYMENT
Contractor's signed certification is attached

APPLICATION NUMBER:
477/2022
APPLICATION DATE:
3/31/2022
PERIOD ENDING:
3/31/2022
SSSC PROJECT NO:
3226

A	B	C	D	E	F	G	H	I	J	K	L	M	N
OLD COST CODE	DESCRIPTION OF WORK	Final CO	Contingency 02-Track Color to Red	Change Orders	REVISED SCHEDULED VALUE (C+D)	WORK COMPLETED FROM PREVIOUS APPLICATION	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE (G+H+I)	% COMPLETE	BALANCE TO FINISH (F-J)	% RETAINAGE HELD	TOTAL RETAINAGE HELD
220000	Plumbing Allowance			1891.39	1,891.39	1,891.39			1,891.39	100%	0.00	0%	0.00
DIV 26	ELECTRICAL												
260005	Electrical Allowance			20181.04	53,681.04	53,681.04			53,681.04	100%	0.00	0%	0.00
DIV 31	EARTHWORK												
311000	Site Demo			800.00	800.00	800.00			800.00	100%	0.00	0%	0.00
DIV 32	EXTERIOR IMPROVEMENTS												
321200	Track Rubber + Events	16,125.00	20,025.03	575.83	218,100.00	201,975.00	16,125.00		218,100.00	100%	0.00	0%	0.00
321600	Site Concrete				0.00	0.00			0.00	0%	0.00	0%	0.00
321800	Sports Fields			416609.00	1,248,609.00	1,248,609.00			1,248,609.00	100%	0.00	0%	0.00
323100	Fences/Gates	1,874.00		(15326.00)	1,874.00	0.00	1,874.00		1,874.00	100%	0.00	0%	0.00
328020	Irrigation - Allowance			(1995.82)	504.18	504.18			504.18	100%	0.00	0%	0.00
329200	Seeding/Sodding			(2,791.00)	0.00	0.00			0.00	0%	0.00	0%	0.00
329210	Sod/Seed Maintenance			(1,000.00)	0.00	0.00			0.00	0%	0.00	0%	0.00
	SUBTOTAL	8532.95	20025.03	300454.98	1,794,457.98	1,761,458.43	32,999.55	0.00	1,794,457.98		0.00		0.00
6%	CM FEE	1859.98	1201.50	13545.48	107,667.48	105,687.51	1,979.97	0.00	107,667.48	100%	0.00		
010150	Contingency (CM)	-26104.47	(21226.53)	(74700.00)	0.00	0.00	0.00		0.00	0%	0.00		
	GRAND TOTAL	(15,711.54)	0.00	239300.46	1,902,125.46	1,867,145.94	34,979.52	0.00	1,902,125.46	100%	0.00		0.00



Fisher Engineering
1817 Pinyon Pine Drive
Sarasota, FL 34240
941-203-8565
www.fisherengr.com

April 5, 2022

Mr. Justin Williams
Vice President
Jon F. Swift, Inc.
2221 8th Street
Sarasota, FL 34237

Invoice No. 4 – Final Invoice

PROJECT NAME: SARASOTA HIGH SCHOOL TRACK AND FIELD RENOVATION
ORIGINAL CONTRACT AMOUNT: \$40,200.00

Professional Engineering Services

Total Earned:	\$40,200.00
Previous Fee Billing	- \$37,700.00
Current Fee Billing	\$ 2,500.00

Total This Invoice **\$ 2,500.00**

*See total
next page
Matches total
completed &
stored.
M&C*



FISHER ENGINEERING
Civil Engineering Consultants

Sarasota High School Track

FE Project No. 21-0004

Invoice No. 4

4/5/2022

Task	Contract Amount	% COMP	AMOUNT COMPLETE	LESS AMOUNT PREV. BILLED	AMOUNT DUE THIS PERIOD
Engineering Design					
Task 1 Site Specific Survey (By Others)	\$0.00	0%	\$0.00	\$0.00	\$0.00
Task 2 SWFWMD Pre-Application Meeting	\$300.00	100%	\$300.00	\$300.00	\$0.00
Task 3 Concept Plan	\$3,500.00	100%	\$3,500.00	\$3,500.00	\$0.00
Task 4 Final Site Plan	\$4,000.00	100%	\$4,000.00	\$4,000.00	\$0.00
Task 5a,5b Grading and Drainage	\$12,500.00	100%	\$12,500.00	\$12,500.00	\$0.00
Task 6 Construction Drawings	\$6,800.00	100%	\$6,800.00	\$6,800.00	\$0.00
Task 7 SWFWMD Permitting	\$4,500.00	100%	\$4,500.00	\$4,500.00	\$0.00
Task 8 School Board of Sarasota County Permitting	\$3,000.00	100%	\$3,000.00	\$3,000.00	\$0.00
Task 9 Construction Services Support	\$3,100.00	100%	\$3,100.00	\$3,100.00	\$0.00
Task 10 Record Drawings / Final Certifications	\$2,500.00	100%	\$2,500.00	\$0.00	\$2,500.00
Subtotal	\$40,200.00		\$40,200.00	\$37,700.00	\$2,500.00

TOTAL = \$2,500.00

4/5/2022

6-Apr-22
11:15 AM

JON F. SWIFT, INC.
Payroll AR Billing Report
Job: 1198 SHS Track & Field Reno.
for Task: 011000

Page: 1 of 1

Post Date	Task	W/C	Cost Code	Hours	Class	AR Bill Rate	Extension
Employee: Williams, Justin L.							
12/17/2021	011000		011000	16.00	Regular	105	1680.00
12/24/2021	011000		011000	8.00	Regular	105	840.00
12/31/2021	011000		011000	8.00	Regular	105	840.00
				32.00			3360.00
Job Totals				32.00			3360.00

011210		Project Manager Vehicle		
PR	****	12/17/21	PR Consolidated	40.00
PR	****	12/24/21	PR Consolidated	20.00
PR	****	12/31/21	PR Consolidated	20.00
	Cost Code Totals		0.00 0.00	80.00

011510		Superintendent Vehicle		
PR	****	12/17/21	PR Consolidated	25.00
PR	****	12/31/21	PR Consolidated	15.00
PR	****	01/14/22	PR Consolidated	20.00
PR	****	01/21/22	PR Consolidated	20.00
	Cost Code Totals		0.00 0.00	80.00

6-Apr-22
11:22 AM

JON F. SWIFT, INC.
Payroll AR Billing Report
Job: 1198 SHS Track & Field Reno.
for Task: 011500

Page: 1 of 1

Post Date	Task	W/C	Cost Code	Hours	Class	AR Bill Rate	Extension
Employee: Devitt, Graham F.							
12/17/2021	011500		011500	20.00	Regular	85	1700.00
12/31/2021	011500		011500	12.00	Regular	85	1020.00
1/14/2022	011500		011500	15.00	Regular	85	1275.00
1/21/2022	011500		011500	9.00	Regular	85	765.00
				56.00			4760.00
Job Totals				56.00			4760.00

1216-01-1520-O

- \$33.00

1198-01-1520 -

\$33.01

Graden

12/9/2021 7:28:57 AM

Term: XXXXXXXXXX8004

Appr: 035120

Seq#: 064089

Product: Unleaded

Pump Gallons Price

12 20.131 \$3.279

Total Sale \$66.01

capture

Visa

XXXXXXXXXXXX9163

Chip Read

USD\$ 66.01

CHASE VISA

Node: Issuer

XXXXXXXXXXXX031010

Approved
Justin Williams, PM
12/21/2021 10:21:58 AM
JON F. SWIFT
CONSTRUCTION

12/09/2021 07:21:12

Approved
Jason F. Swift, PM
12/21/2021 8:49:44 AM
JON F. SWIFT
CONSTRUCTION

experience at
* MyWawaVisit.com *

Take our survey for
a chance to win

Wawa swag
gift baskets and
gift cards valued
at up to \$500!

Disponible
en Espanol

Survey Code: 1122253

Store Number: 05177

Please respond
within 5 days

NO PURCHASE
NECESSARY

See rules at website

6-Apr-22
11:19 AM

JON F. SWIFT, INC.
Payroll AR Billing Report
Job: 1198 SHS Track & Field Reno.
for Task: 011800

Page: 1 of 1

Post Date	Task	W/C	Cost Code	Hours	Class	AR Bill Rate	Extension
Employee: Bowen, Tina L.							
12/17/2021	011800		011800	32.00	Regular	40	1280.00
12/24/2021	011800		011800	8.00	Regular	40	320.00
1/7/2022	011800		011800	8.00	Regular	40	320.00
				48.00			1920.00
Job Totals				48.00			1920.00



PLEASE NOTE NEW MAILING ADDRESS

100 Cessna Lane

Spicewood, TX 78669

Accounting: 512-923-2044 Main: 727-520-8181

accounting@aerophoto.com

Bill To:

JON F SWIFT INC

2221 8TH ST

SARASOTA, FL 34237

1198-01-2100

Ship To:

JON F SWIFT INC

ATTN JUSTIN WILLIAMS

2221 8TH ST

SARASOTA, FL 34237

Approved

Justin Williams, PM

01/19/2022 9:49:13 AM

JON F. SWIFT
CONSTRUCTION

For questions regarding your invoice or to request a statement, please contact Beth Burdett at 512-923-2044 or beth.aerophoto@gmail.com.

Sent Via: US Mail

Rep: DS

Project Name: SARASOTA HIGH SCHOOL FOOTBALL

& TRACK

Shooting Date: 01/10/22

PO #:

Description	Qty	Rate	Amount
3 VIEWS, 1 8X11 OF EACH		75.00	75.00T
IMAGES EMAILED @ 150 DPI W/ LOGO		0.00	0.00
MAILING CHARGE		11.50	11.50
FLORIDA FUEL SURCHARGE		2.00	2.00T

Projects must be cancelled, in writing, 3 days prior to your scheduled flight or you will be held responsible for all charges.

"DISCLAIMER"

We are not RESPONSIBLE for items once they leave our office. We operate FBO shipping point, freight prepaid. This means that our responsibility of the goods transfers from shipper to buyer the moment it leaves our office.

**Please include invoice numbers on ALL payments.
There is a \$35.00 charge for returned check!**

Physical address remains:

4000 16th St N

St Petersburg, FL 33703

Subtotal \$88.50

Sales Tax (7.0%) \$5.39

Total \$93.89

Payments/Credits \$0.00

Balance Due \$93.89

Terms Net 30

© All images copyrighted by Aero Photo



1198-01-2360

**How doers
get more done.**

4111 CATTLEMEN ROAD
SARASOTA, FL 34233 (941) 377-1900

0255 00097 80099 12/16/21 03:36 PM
SALE CASHIER

ORDER ID: H0255-330128
RECALL AMOUNT 314.68
SUBTOTAL 314.68
SALES TAX 16.50
TOTAL \$331.18
XXXXXXXXXXXX9163 VISA 331.18
AUTH CODE 05536G/2973675 TA

P.O.#/JOB NAME: shs football field



0255 97 80099 12/16/2021 2409

DID WE NAIL IT?

Take a short survey for a chance TO WIN
A \$5,000 HOME DEPOT GIFT CARD

Opine en español

www.homedepot.com/survey

User ID: GVM3 160742 160584
PASSWORD: 21616 160487

Entries must be completed within 14 days
of purchase. Entrants must be 18 or
older to enter. See complete rules on
website. No purchase necessary.



SPECIAL SERVICES CUSTOMER INVOICE

Store 0255 SARASOTA
4111 CATTLEMAN RD
SARASOTA, FL 34233

Phone: (941) 377-1900
Salesperson: EXW1886
Reviewer:

NAME

DEWITT GRAHAM

ADDRESS

1123 HOME

CITY

SARASOTA

STATE

FL

ZIP

34238

COUNTY

SARASOTA

WORK PHONE

COMPANY NAME

JOB DESCRIPTION

shs football field

HOME PHONE

SOLD TO

REPRINT

2021-12-16 16:04

HOME DEPOT DELIVERY #1

MERCHANDISE AND SERVICE SUMMARY

We reserve the right to limit the quantities of merchandise sold to customers

REF # V02

STOCK MERCHANDISE TO BE DELIVERED:

REF #	SKU	QTY	UM	DESCRIPTION	PI	TAX	PRICE EACH	EXTENSION
R01	0000-832-777	16.00	EA	Hardboard Tempered Panel (Common: 1/8 in. 4 ft. x 8 ft.; Actual: 0.115 in. x 47.7 in. x 95.7 in.) /		Y	\$14.73	\$235.68
MERCHANDISE TOTAL:								\$235.68

DELIVERY INFORMATION:

SCHEDULED DELIVERY DATE: 12/17/2021		SCHEDULED DELIVERY TIME: 6AM-8PM	
V02	0000-515-663	1.00	Outside Delivery
DELIVERY SERVICE SUBTOTAL:		N	
		\$79.00	
		\$79.00	

THE HOME DEPOT WILL DELIVER MDSE TO:

Dewitt, Graham

ADDRESS: 2155 Bahia Vista St

CITY: Sarasota

STATE: FL

ZIP: 34239

COUNTY: Sarasota

SALES TAX RATE: 0.000

PHONE: (941) 735-9911

ALTERNATE PHONE:

DRIVER SPECIAL INSTRUCTIONS:

MDSE & DELIVERY TOTALS: \$314.68

END OF HOME DEPOT DELIVERY - REF #V02

Check your current order status online at
www.homedepot.com/orderstatus

TOTAL CHARGES OF ALL MERCHANDISE & SERVICES

Policy Id (PI):

: ;

'The Home Depot reserves the right to limit / deny returns. Please see the return policy sign in stores for details.'

ORDER TOTAL	\$314.68
SALES TAX	\$16.50
TOTAL	\$331.18
BALANCE DUE	\$0.00

END OF ORDER No. H0255-330128



Summary for Graham Devitt: 941-302-4013

Your Plan

Business Unlimited Data

\$45.00 monthly charge

\$.25 per minute

Unlimited Data

Unlimited monthly gigabyte

Have more questions about your charges?
Get details for usage charges at
b2b.verizonwireless.com.

Monthly Charges

Business Unlimited Data	11/16 – 12/15	45.00
		\$45.00

Surcharges

Regulatory Charge	.02
-------------------	-----

Administrative Charge	.06
-----------------------	-----

\$.08

Taxes, Governmental Surcharges and Fees

FL Communications Service Tax	.01
-------------------------------	-----

Sarasota Comm Svc Tax	.01
-----------------------	-----

\$.02

Total Current Charges for 941-302-4013	\$45.10
---	----------------



941-226-3028

On Time Dumpster and Potties
1840 61st St., Bldg. A
Sarasota, FL 34243
941-739-2017
ontimedumpsterservice@gmail.com

Invoice

1198-01-6160

BILL TO:

Jon F. Swift Inc.
2221 8th Street
Sarasota, FL 34237

INVOICE #	DATE	TOTAL DUE	TERMS	ENCLOSURE
10350	12/07/2021	\$182.48	Due on receipt	

JOB NAME
Sarasota high

SITE ADDRESS
Browning Street

DATE	ACTIVITY	DESCRIPTION	QTY	RATE	AMOUNT
12/03/2021	Haul Fee	Haul fee	1	150.00	150.00
12/03/2021	Dump Fees	Dump Fees	0.58	56.00	32.48

Thank you for your business!

BALANCE DUE

\$182.48

PLEASE NOTE OUR NEW ADDRESS:
1840 61st Street, Building A
Sarasota, FL 34243

**Please send all payments to new location.

Approved

Justin Williams, PM
12/13/2021 11:08:51 AM

JON F. SWIFT
CONSTRUCTION



941-226-3028

On Time Dumpster and Potties
1840 61st St., Bldg. A
Sarasota, FL 34243
941-739-2017
ontimedumpsterservice@gmail.com

Invoice

1198-01-6160

BILL TO:

Jon F. Swift Inc.
2221 8th Street
Sarasota, FL 34237

INVOICE #

10504

DATE

12/14/2021

TOTAL DUE

\$265.92

TERMS

Due on receipt

ENCLOSURE

SITE ADDRESS

Browning St

DATE	ACTIVITY	DESCRIPTION	QTY	RATE	AMOUNT
12/09/2021	Haul Fee	Haul fee	1	150.00	150.00
12/09/2021	Dump Fees	Dump Fees	2.07	56.00	115.92

Thank you for your business!

BALANCE DUE

\$265.92

PLEASE NOTE OUR NEW ADDRESS:

1840 61st Street, Building A
Sarasota, FL 34243

****Please send all payments to new location.**

Approved

Justin Williams, PM

01/03/2022 1:51:39 PM

**JOHN F. SWIFT
CONSTRUCTION**

**SSE & Associates, Inc.**

Telephone: 386-428-8875
Fax: 386-428-8767
569 Canal Street, Post Office Box 602
New Smyrna Beach, FL 32168

Invoice

Date	Invoice #
7/27/2021	72721-2

Bill To	Ship To
Jon F. Swift Construction 2221 8th Street Sarasota, FL 34237	Jon F. Swift Construction Attn: Graham Devitt 2221 8th Street Sarasota, FL 34237

P.O. No./Contract No.	Terms	Rep
CC	Due on receipt	KA

Item	Description	Qty	Rate	Amount
Wall Pads	One (1) Pair – GSPPAD4 – Football Goal Post Pads, fits poles up to 6” O.D. *Choice of manufacturers standard colors. TOTAL DELIVERED ONLY	1	1,400.00	1,400.00
CC Fee	CREDIT CARD PROCESSING FEE @ 3.5%	1	49.00	49.00

Invoice reflects payment in full in advance.

Total \$1,449.00

Payments/Credits -\$1,449.00

Balance Due \$0.00

www.sseteam.com

The Track Doctor Inc

740 E JAMAICA CT
MERIDIAN, ID 83642
kathryn@thetrackdr.com



INVOICE

BILL TO

Jon Swift Construction
2221 8th Street
Sarasota, FL 34237

INVOICE

DATE 1137
TERMS 03/18/2022
Net 30

PROJECT NAME
Sarasota High School

P.O. NUMBER
1198321200

Hold 5% retainage

DESCRIPTION

Change Order

Apply new rubber to apx 50'x8" to outside line. Paint lane line

RATE

16,125.00

AMOUNT

16,125.00

Remit to:

The Track Doctor, Inc
740 E. Jamaica Ct
Meridian, ID 83642

BALANCE DUE

\$16,125.00

-1,612.50

\$14,512.50

Approved

Justin Williams, PM
03/21/2022 10:03:17 AM

JON F. SWIFT
CONSTRUCTION

Thank you for your business!



8135 25th Court East
Sarasota, FL 34243

Bill To

Jon F. Swift Inc.
2221 8th Street
Sarasota, FL 34237
941-951-6100
941-654-4369

☐ Please check box if address is incorrect or has changed, and indicate change(s) on reverse side.

Invoice

Due Date	Date	Invoice #
12/7/2021	12/7/2021	14043

Ship To

Sarasota HS Track
1198-32-3100

Balance Due

\$1,874.00

PLEASE DETACH AND RETURN TOP PORTION WITH YOUR PAYMENT
IN THE ENCLOSED ENVELOPE.

P.O. No.	Terms	Project	Rep
verbal	Due on receipt	Sarasota HS Track	RM

Description	Qty	Rate	Amount
Replace existing 90 degree hinges w/new 180 degree hinges (22)		1,874.00	1,874.00
<div>Approved Justin Williams, PM 12/07/2021 5:06:27 PM JON F. SWIFT CONSTRUCTION</div>			

Credit Card Number ☐
Expiration Date ☐
CVV Code ☐
Billing Zip Code ☐

Subtotal	\$1,874.00
Sales Tax (7.0%)	\$0.00
Total	\$1,874.00
Deposit	\$0.00
Balance Due	\$1,874.00

Phone #

9417482700


RE: SHS track project

Grant William <William.Grant@sarasotacountyschools.net>

Mon 4/18/2022 7:50 AM

To: Carr Mary <Mary.Carr@sarasotacountyschools.net>

Cc: Tina Bowen <tina@jonfswiftinc.com>; Justin Williams <justin@jonfswiftinc.com>

 1 attachments (907 KB)

SKM_C450i22041410550.pdf;

Hey Mary,

Please see the attached final pay app for the SHS track project. The project is complete and all closeout documents have been submitted and filed.

Have a nice day,

BJ Grant

Assistant Director of Facilities Services

Sarasota County School District

7889 Fruitville Road, Sarasota, FL 34240

941-927-9000 ext. 68839

Cell: 941-915-2018

Please be aware that all e-mail to and from Sarasota County Schools is subject to the public records laws of Florida.

Please be aware that all e-mail to and from Sarasota County Schools is subject to the public records laws of Florida.



Document G704® – 2017

Certificate of Substantial Completion

PROJECT: (name and address) SHS Track & Field Renovation 2155 Bahia Vista Street Sarasota, FL 34239	CONTRACT INFORMATION: Contract For: General Construction Date: March 05, 2021	CERTIFICATE INFORMATION: Certificate Number: 001 Date: January 11, 2022
OWNER: (name and address) Sarasota County School Board 1960 Landings Blvd., Sarasota, FL 34231	ARCHITECT: (name and address) Fisher Engineering 1817 Pinyon Pine Drive, Sarasota, FL 34240	CONTRACTOR: (name and address) Jon F. Swift, Inc. 2221 8th Street, Sarasota, FL 34237

The Work identified below has been reviewed and found, to the Architect's best knowledge, information, and belief, to be substantially complete. Substantial Completion is the stage in the progress of the Work when the Work or designated portion is sufficiently complete in accordance with the Contract Documents so that the Owner can occupy or utilize the Work for its intended use. The date of Substantial Completion of the Project or portion designated below is the date established by this Certificate.

(Identify the Work, or portion thereof, that is substantially complete.)

Track and Field work substantially complete per plans

Fisher Engineering
ARCHITECT (Firm Name)

SIGNATURE

Gregg Fisher, Principal
PRINTED NAME AND TITLE

December 13, 2021
DATE OF SUBSTANTIAL COMPLETION

WARRANTIES

The date of Substantial Completion of the Project or portion designated above is also the date of commencement of applicable warranties required by the Contract Documents, except as stated below:

(Identify warranties that do not commence on the date of Substantial Completion, if any, and indicate their date of commencement.)

Field and turf warranty to start 8/24/21

Track warranty to start 12/13/21

WORK TO BE COMPLETED OR CORRECTED

A list of items to be completed or corrected is attached hereto, or transmitted as agreed upon by the parties, and identified as follows:

(Identify the list of Work to be completed or corrected.)

Existing track asphalt did not extend to outside edge of lane 8 at southern end of visitor bleacher. This area to be patched, rubberized and striped

The failure to include any items on such list does not alter the responsibility of the Contractor to complete all Work in accordance with the Contract Documents. Unless otherwise agreed to in writing, the date of commencement of warranties for items on the attached list will be the date of issuance of the final Certificate of Payment or the date of final payment, whichever occurs first. The Contractor will complete or correct the Work on the list of items attached hereto within Sixty (60) days from the above date of Substantial Completion.

Cost estimate of Work to be completed or corrected: \$10000

The responsibilities of the Owner and Contractor for security, maintenance, heat, utilities, damage to the Work, insurance, and other items identified below shall be as follows:

(Note: Owner's and Contractor's legal and insurance counsel should review insurance requirements and coverage.)

The Owner and Contractor hereby accept the responsibilities assigned to them in this Certificate of Substantial Completion:

Jon F. Swift, Inc.
CONTRACTOR (Firm Name)

SIGNATURE

Sarasota County School Board

OWNER (Firm Name)

Don E Hampton

SIGNATURE

Digitally signed by Don E Hampton
Date: 2022.04.18 09:56:33 -0400

Justin Williams, Vice President

PRINTED NAME AND TITLE

Don Hampton, Facilities Director

PRINTED NAME AND TITLE

January 11, 2022
DATE

DATE